BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Construction of Indoor Stadium with All amenities at Sahakarnagar in Ward No.08 Kodigehalli, Kodigehalli Sub Division
2	Estimate cost / Amount	Rs.600.00 Lakhs
3	Name of Contractor	Sri.Abbu Sambasiva Reddy
4	Amount of Contract	Rs.65528471/-
5	Agreement No	114/2017-18, Dated:31-01-2018
6	No. and date under which the work order has been issued	114/2017-18, Dated:31-01-2018
7	Time limit originally fixed for completion	11 Months
8	Date of application by the contractor for granting extension	2/12/2018
9	Date of receipt of application in the sub-division office	2/12/2018
10	Extension granted if any:	Nil
	1. From	
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	Under progress

Scanned by TapScanner

12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	31-03-2022
15	Date of recommending time limit applied	31-03-2022
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	
18	Probable time required for completion of remaining work	31-03-2022
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Due to Covid-19 Lockdown BESCOM Permission and maintenance agency to be conformed
22	Recommendation of Executive Engineer	Due to Covid-19 Lockdown BESCOM Permission and maintenance agency to be conformed EOT may be accorded till 31-03-2022 without levying penalty for the contractor.

Assistant / Junior Engineer
Byatarayanapura Sub Division, BBMP

Asst Executive Engineer
Byatarayanapura Sub Division, BBMP

Executive Engineer, Byatarayanapura Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP

Scanned by TapScanner